



April 12, 2016

Doug Smith, Wasatch County Planner
Wasatch County Planning Office
55 S 500 East
Heber, UT 84032

RE: BK Storage

Dear Doug,

I have had a chance to complete a review of the Preliminary Site Plans for the BK Storage Project . The engineering plans were prepared by H&A Entellus, PEC, and Menlove Construction.

The plans for erosion control need to be updated with the following:

1. Please provide Seed Mix A and Seed Mix B. They were missing from the detail sheet.
2. Please revise the note on the Erosion Control Plans to state, "All hazardous waste shall be disposed of offsite in the manner as specified by the manufacturer and state and local regulations."
3. Please revise the note on the Erosion Control Plans to state, "Contractor to inspect site weekly to ensure insure SWPP improvements are in place and functional.
4. Please revise the note on the Erosion Control Plans to state, "Inspection shall be made weekly and within 24 hours of the first 0.5 inches and at the end of the rain event."
5. Describe the dust control measures that will be used.

If you have any questions please feel free to contact me at 801-580-9692.

Sincerely,

Alane E. Boyd, P.E.
Principal

Cc: Sandy Wingert, Division of Water Quality
Luke Robinson, Wasatch County