



3258 Big Spruce Way
Park City, UT 84098
801-580-9692

August 13, 2019

Doug Smith, Wasatch County Planner
Wasatch County Planning Office
55 S 500 East
Heber, UT 84032

RE: Lakeside at Mayflower

Dear Doug,

I have had a chance to complete a review of the Erosion Control Plan and details for the Lakeside at Mayflower Project.

The review and recommendations that I have prepared are based mainly on issues that could have a detrimental effect on the water quality of the area, as that is the main concern for the Provo River Watershed Council (PRWC, formerly known as JTAC). As such I have focused the review on the following areas:

- Erosion Control Measures
- Landscaping, revegetation and restoration

My comments consist of the following:

1. Changes to the SWPP should include:
 - a. The straw wattles shown on C801 should not be used. Instead silt fence should be installed to control erosion. The silt fence should follow the contours and overlap areas where the silt fence ends. Currently there are many areas where the straw wattles run perpendicular to the contours. This configuration helps concentrate water flow along the silt fence and creates erosion. Please have silt fence follow the contours.

If you have any questions, please feel free to contact me at 801-580-9692.

Sincerely,

Alane E. Boyd, P.E.
Principal
AEB:aeb

Cc: Travis Hair, Wasatch County
Sandy Wingert, Division of Water Quality